

BANGALORE DEVELOPMENT AUTHORITY**STATUS OF ONGOING WORKS**

Sl. No.	Name of work	Estimated cost (Rs. in lakhs)	Scheduled Date of Completion	Name of Contractor with telephone No.	Physical and Financial status of work as on 15-12-2006	Physical and Financial target upto 31-12-2006	Physical and Financial progress as on 31-12-2006	Physical and Financial target upto 15-01-2007	Physical and Financial progress as on 15-01-2007	Physical and Financial target upto 31-01-2007 & so on for every fortnight upto the date of completion of the project
1	2	3	4	5	6	7	8	9	10	11
1	Construction of Flyover at the junction of Airport Road and IRR	3940.00	31/8/2006	M/s UPSBC Ltd, Lucknow	Phy : 85% Fin : Rs.2300.00 lakhs	Phy : 88%		Phy : 91%		Phy : 94%
2	Construction of ORR connecting Mysore Road to Magadi Road	4950.00	18/6/2007	M/s Maytas Infra Pvt Ltd, Hyderabad	Phy : 25% Fin : Rs.1184.80 lakhs	Phy : 30% Fin : Rs.410.23 lakhs				
3	Construction of approaches to ROB at Marathally on Airport Road from Ch. 3.83 to 4.01 Km and 4.06 to 4.65 Km	600.00	August 2006	M/s PJB Engineers Pvt Ltd, Bangalore. 080-25592224	33% completed Rs.258.00 lakhs	Expected to complete 375 m asphaltting of down ramp towards Kundalahalli. Rs.333.00 lakhs		Expected to complete 175 m up ramp on left carriageway except asphaltting Rs.383.00 lakhs		Programmed to allow traffic on left carriageway Rs.425.00 lakhs
4	Construction of ROB for Salem - Yeshwanthpur Railway line at Marathally	448.00	August 2006	Deposit contribution work by Railways	20 m span bridge to be completed and staging of 30 m span to be taken up Rs.100.00 lakhs	Targeted to complete staging of 30 m span		Targeted to pour concrete for 30 m span bridge		
5	Construction of Underpass along ORR at intersection of ORR and Banaswadi - Ramamurthy nagar road	1415.00	17/4/2007	M/s Nagarjuna Construction Co. Ltd.	25% work completed Rs.544.69 lakhs	Targeted to achieve 30% progress		Targeted to achieve 40% progress		Targeted to achieve 45% progress
6	Construction of Under pass along Chord Road at the junction of Magadi Road and Chord Road	2450.00	14/5/2007	M/s ECCI Ltd, Bangalore	Phy : 8.87% Fin : Rs.250.00 lakhs					
7	Improvements and strengthening to road from BEL circle to Vidyaranyapura bus stop Ch. 0.00 to 3.36 KM	250.00	31/1/2007	Venkataramareddy 9845012339	90% work completed Rs.233.14 lakhs	90% work completed Rs.233.14 lakhs	90% work completed Rs.233.14 lakhs			
8	Improvements and strengthening to road from ORR (near Nagashettyhally) to Kodigehalli temple via Badrappa layout Ch. 0.00 to 1.42 KM	150.00	31/3/2007	Venkataramareddy 9845012339	20% work completed Rs.10.15 lakhs	20% work completed Rs.10.15 lakhs	20% work completed Rs.10.15 lakhs			

1	2	3	4	5	6	7	8	9	10	11
9	Improvements to road from Ganesha temple to Kanakapura road at Konanakunte cross via Jambusavari Dinne (5.50 KM Length)	1200.00	31/3/2007	R.Maheswaranaidu 9448057013 Rajguru 9448081020	37% work completed. Masonry drain on either side of road is completed, CD works and road work is in progress Rs.444.59 lakhs	49.50% Road work Rs.50.00 lakhs				53.70% Rs.150.00 lakhs
10	Improvements to Kothnur main road connecting 100 feet Ring road in J.P.Nagar 5th phase and Ganesha temple via Puttenahalli (3.50 KM Length). (Part 'A' – Formation of road and construction of drain)	471.46	28/2/2007	S.R.Ravi 9845052195	61.2% work completed. Masonry drain on either side of road is completed, CD works completed. Road work is in progress Rs.288.50 lakhs	67.50% Road work Rs.30.00 lakhs				88.80% Rs.100.00 lakhs
11	Improvements and strengthening to road from NH-7 (Bellary road) to Nanjappa circle via. Kodigehalli, Thindlu Ch. 0.00 to 4.72 KM. (Part 'A' – Formation of road and construction of drain)	234.20	31/3/2007	B.M.Rangegowda 9880757181	45% work completed Rs.88.39 lakhs	45% work completed Rs.88.39 lakhs	45% work completed Rs.88.39 lakhs			
12	Improvements and strengthening to road from NH-7 (Bellary road) to Nanjappa circle via. Kodigehalli, Thindlu Ch. 0.00 to 4.72 KM. (Part 'B' : Strengthening and asphaltting)	234.28	31/3/2007	Venkataramareddy 9845012339	10% work completed Rs.26.15 lakhs	10% work completed Rs.26.15 lakhs	10% work completed Rs.26.15 lakhs			
13	Improvements to Kothnur main road connecting 100 feet Ring road in J.P.Nagar 5th phase and Ganesha temple via Puttenahalli (3.50 KM Length). (Part 'B' : Strengthening and asphaltting)	444.74	31/3/2007	S.R.Ravishankar	Letter of acceptance of tender dated 04-12-2006 has sent to Sri S.R.Ravishankar, Contractor for executing the agreement					