

BDA Nadaprabhu kempegowda layout						Remarks
Progress Abstract (up to October-2021)						
Activity of work		Unit	Handed over extent with court case (2635A 37G)			
			Target	Completed	Balance to be completed	
Area		Acre	2635A 37G	2180A 19G	455A 18G	
i) Roads	9m	Km	133.67	117.43	16.24	
	12m	Km	100.91	84.71	16.20	
	15m	Km	23.10	18.05	5.05	
	18m	Km	20.07	16.72	3.35	
	24m	Km	9.39	6.93	2.46	
	30m	Km	5.29	4.79	0.49	
Sub - Total =		Km	292.42	248.62	43.80	
ii) drains	9m	Km	272.72	234.75	37.97	
	12m	Km	201.82	169.42	32.40	
	15m	Km	46.21	36.10	10.11	
	18m	Km	40.13	33.43	6.70	
	24m	Km	18.78	13.86	4.91	
	30m	Km	10.57	9.59	0.99	
Sub - Total =		Km	590.23	497.15	93.08	
iii) Culverts		No.	1133	927	206	
iv) Minor bridges		No.	65	29	36	
v) Storm Water Drain		Km	26.909	22.494	4.415	
vi)GSB	18M	Km	20.065	1.413	18.652	
	24M	Km	9.388	1.757	7.631	
	30M	Km	5.287	1.580	3.707	
vii) WMM	18M	Km	20.065	1.113	18.952	
	24M	Km	9.388	0.917	8.471	
	30M	Km	5.287	1.580	3.707	
viii)Asphalt	18M	Km	20.065	0.813	19.252	
	24M	Km	9.388	0.917	8.471	
	30M	Km	5.287	0.680	4.607	
ix) plots	6 x 9	No.	7974	7214	760	
	9 x 12	No.	13462	12068	1394	
	9 x 15	No.	934	809	125	
	12 x 18	No.	5604	4856	748	
	15 x 24	No.	2127	1850	277	
Sub - Total =		No.	30101	26797	3304	

BDA Nadaprabhu kempegowda layout

Block-1

progress Report

Activity of work		Unit	Handed over Extent (309A 02G)			Remarks
			Total target (309A 02G)	Completed (262A 20G)	Balance to be completed (46A 22G)	
i)Roads	9m	Km	13.80	12.98	0.83	
	12m	Km	11.65	10.68	0.97	
	15m	Km	2.20	2.20	0.00	
	18m	Km	2.95	2.58	0.37	
	24m	Km	0.00	0.00	0.00	
	30m	Km	0.00	0.00	0.00	
Sub - Total =		Km	30.60	28.43	2.17	
ii)Drains	9m	Km	27.61	25.85	1.75	
	12m	Km	23.29	21.35	1.94	
	15m	Km	4.40	4.40	0.00	
	18m	Km	5.90	5.15	0.75	
	24m	Km	0.00	0.00	0.00	
	30m	Km	0.00	0.00	0.00	
Sub - Total =		Km	61.20	56.76	4.44	
iii) Culverts		No.	166	121	45	
iv) Box Culverts		No.	12	3	9	
v) Storm Water Drain		Km	4.361	3.295	1.066	
Vi) GSB	18M	Km	2.949	0.600	2.349	
Vii) WMM	18M	Km	2.949	0.300	2.649	
Viii) Asphalt	18M	Km	2.949	0.000	2.949	
ix) Plots	6 x 9	No.	1374	1373	1	
	9 x 12	No.	1621	1551	70	
	9 x 15	No.	35	35	0	
	12 x 18	No.	421	403	18	
	15 x 24	No.	243	243	0	
Sub - Total =		No.	3694	3605	89	

BDA Nadaprabhu kempegowda layout					
Block-2			progress Report		
Activity of work		Unit	Handed over Extent (190A 22G)		
			Total target (190A 22G)	Completed (137A 08G)	Balance to be completed (53A 14G)
i)Roads	9m	Km	11.21	9.24	1.96
	12m	Km	5.84	4.57	1.27
	15m	Km	1.10	0.61	0.49
	18m	Km	1.23	0.89	0.34
Sub - Total =		Km	19.37	15.31	4.06
ii)Drains	9m	Km	27.81	18.49	9.32
	12m	Km	11.68	9.13	2.54
	15m	Km	2.19	1.22	0.97
	18m	Km	2.46	1.78	0.68
Sub - Total =		Km	44.13	30.62	13.51
iii) Culverts		No.	95	84	11
iv) Box Culverts		No.	8	1	7
v) Storm Water Drain		Km	2.51	2.08	0.43
vi) GSB	18M	Km	1.229	0.000	1.229
vii) WMM	18M	Km	1.229	0.000	1.229
viii) Asphalt	18M	Km	1.229	0.000	1.229
ix) Plots	6 x 9	No.	61	5	56
	9 x 12	No.	1686	1599	87
	9 x 15	No.	30	29	1
	12 x 18	No.	311	252	59
	15 x 24	No.	47	32	15
Sub - Total =		No.	2135	1917	218

BDA Nadaprabhu kempegowda layout					
Block-3		Progress report			
Activity of work		Unit	Handed over Extent (210A 28G)		
			Total target (210A 28G)	Completed (177A 21G)	Balance to be completed (32A 29G)
i) Roads	9m	Km	12.33	10.34	1.99
	12m	Km	10.98	9.79	1.19
	15m	Km	1.29	1.22	0.07
	18m	Km	3.56	3.50	0.06
Sub - Total =		Km	28.16	24.85	3.30
ii) Drains	9m	Km	24.66	20.68	3.98
	12m	Km	21.96	19.59	2.37
	15m	Km	2.57	2.44	0.13
	18m	Km	7.12	7.00	0.12
Sub - Total =		Km	56.31	49.71	6.61
iii) Culverts		No.	126	110	16
iv) Box culvert		No.	4	4	0
v) Storm Water Drain		Km	3.65	3.58	0.07
vi) GSB	18M	Km	3.560	0.000	3.560
vii) WMM	18M	Km	3.560	0.000	3.560
viii) Asphalt	18M	Km	3.560	0.000	3.560
ix) Plots	6 x 9	No.	1075	979	96
	9 x 12	No.	949	698	251
	9 x 15	No.	66	18	48
	12 x 18	No.	413	344	69
	15 x 24	No.	252	239	13
Sub - Total =		No.	2755	2278	477

BDA Nadaprabhu kempegowda layout

Block-4

Progress report

Activity of work		Unit	Handed over Extent (220A 28G)		
			Total target (220A 28G)	Completed (190A 16G)	Balance to be completed (30A 12G)
i) Roads	9m	Km	14.71	13.08	1.63
	12m	Km	6.42	5.74	0.68
	15m	Km	1.07	0.46	0.61
	18m	Km	0.91	0.91	0.00
Sub - Total =		Km	23.11	20.19	2.92
ii) drains	9m	Km	29.43	26.17	3.26
	12m	Km	12.84	11.47	1.37
	15m	Km	2.14	0.92	1.22
	18m	Km	1.81	1.81	0.00
Sub - Total =		Km	46.22	40.37	5.85
iii) Culverts		No.	82	68	14
iv) Box Culverts		No.	4	3	1
v) Storm Water Drain		Km	1.67	1.32	0.35
vi) GSB	18M	Km	0.906	0.813	0.093
vii) WMM	18M	Km	0.906	0.813	0.093
viii) Asphalt	18M	Km	0.906	0.813	0.093
ix) plots	6 x 9	No.	850	756	94
	9 x 12	No.	1744	1525	219
	9 x 15	No.	51	48	3
	12 x 18	No.	494	450	44
	15 x 24	No.	87	87	0
Sub - Total =		No.	3226	2866	360

BDA Nadaprabhu kempegowda layout					
Block-5		Progress report			
Activity of work		Unit	Handed over Extent (366A 27G)		
			Total target (366A 27G)	Completed (272A 09G)	Balance to be completed (94A 18G)
i) Roads	9m	Km	18.00	15.44	2.56
	12m	Km	15.63	12.98	2.65
	15m	Km	1.38	1.38	0.00
	18m	Km	3.24	2.46	0.78
	24m	Km	0.39	0.00	0.39
	30m	Km	0.17	0.00	0.17
Sub - Total =		Km	38.80	32.26	6.54
ii) Drains	9m	Km	36.00	30.87	5.13
	12m	Km	31.26	25.96	5.31
	15m	Km	2.76	2.76	0.00
	18m	Km	6.47	4.92	1.55
	24m	Km	0.77	0.00	0.77
	30m	Km	0.33	0.00	0.33
Sub - Total =		Km	77.60	64.51	13.08
iii) Culverts		No.	164	146	18
v) Storm Water Drain		Km	4.64	4.17	0.471
vi) GSB	18M	Km	3.236	0.000	3.236
	24M	Km	0.386	0.000	0.386
	30M	Km	0.167	0.000	0.167
vii) WMM	18M	Km	3.236	0.000	3.236
	24M	Km	0.386	0.000	0.386
	30M	Km	0.167	0.000	0.167
viii) Asphalt	18M	Km	3.236	0.000	3.236
	24M	Km	0.386	0.000	0.386
	30M	Km	0.167	0.000	0.167
ix) plots	6 x 9	No.	1006	812	194
	9 x 12	No.	1797	1495	302
	9 x 15	No.	80	70	10
	12 x 18	No.	902	722	180
	15 x 24	No.	281	236	45
Sub - Total =		No.	4066	3335	731

BDA Nadaprabhu kempegowda layout

Block-6 progress report

Activity of work		Unit	Handed over Extent (369A 24G)		
			Total target (369A 24G)	Completed (311A 10G)	Balance to be completed (58A 14G)
i) Roads	9m	Km	24.17	23.64	0.53
	12m	Km	14.05	13.72	0.33
	15m	Km	6.37	5.74	0.63
	18m	Km	1.41	1.19	0.22
	24m	Km	3.05	2.97	0.07
	30m	Km	3.59	3.31	0.28
Sub - Total =		Km	52.62	50.56	2.06
ii) Drains	9m	Km	48.33	47.27	1.06
	12m	Km	28.10	27.44	0.67
	15m	Km	12.73	11.48	1.25
	18m	Km	2.81	2.37	0.44
	24m	Km	6.09	5.94	0.15
	30m	Km	7.17	6.61	0.56
Sub - Total =		Km	105.25	101.12	4.12
iii) Culverts		No.	123	91	32
iv) Box Culverts		No.	9	4	5
v) Storm Water Drain		Km	4.41	3.86	0.555
vi) GSB	18M	Km	1.41	0.000	1.406
	24M	Km	3.05	1.517	1.528
	30M	Km	3.59	0.600	2.987
vii) WMM	18M	Km	1.41	0.000	1.406
	24M	Km	3.05	0.917	2.128
	30M	Km	3.59	0.600	2.987
viii) Asphalt	18M	Km	1.41	0.000	1.406
	24M	Km	3.05	0.917	2.128
	30M	Km	3.59	0.000	3.587
ix) Plots	6 x 9	No.	1107	951	156
	9 x 12	No.	1618	1436	182
	9 x 15	No.	273	220	53
	12 x 18	No.	908	735	173
	15 x 24	No.	184	140	44
Sub - Total =		No.	4090	3482	608

BDA Nadaprabhu kempegowda layout					
Block-7 progress Report					
Activity of work		Unit	Handed over Extent (416A 30G)		
			Total target (416A 30G)	Completed (386A 22G)	Balance to be completed (30A 08G)
i) Roads	9m	Km	19.79	16.95	2.84
	12m	Km	15.73	10.32	5.41
	15m	Km	3.30	1.72	1.58
	18m	Km	3.67	3.29	0.38
	24m	Km	2.12	1.10	1.02
	30m	Km	1.53	1.49	0.05
Sub - Total =		Km	46.14	34.86	11.28
ii) Drains	9m	Km	39.57	33.89	5.68
	12m	Km	31.45	20.63	10.82
	15m	Km	6.60	3.44	3.17
	18m	Km	7.34	6.58	0.76
	24m	Km	4.24	2.20	2.04
	30m	Km	3.07	2.97	0.09
Sub - Total =		Km	92.27	69.72	22.55
iii) Culverts		No.	163	139	24
iv) Box Culverts		No.	9	7	2
v) Storm Water Drain		Km	1.955	1.384	0.571
vi) GSB	18M	Km	3.668	0.000	3.668
	24M	Km	2.120	0.240	1.880
	30M	Km	1.533	0.980	0.553
vii) WMM	18M	Km	3.668	0.000	3.668
	24M	Km	2.120	0.000	2.120
	30M	Km	1.533	0.980	0.553
viii) Asphalt	18M	Km	3.668	0.000	3.668
	24M	Km	2.120	0.000	2.120
	30M	Km	1.533	0.680	0.853
ix) Plots	6 x 9	No.	1325	1201	124
	9 x 12	No.	2479	2236	243
	9 x 15	No.	349	349	0
	12 x 18	No.	822	690	132
	15 x 24	No.	392	273	119
Sub - Total =		No.	5367	4749	618

BDA Nadaprabhu kempegowda layout					
Block-8 progress report					
Activity of work		Unit	Handed over Extent (259A 25G)		
			Total target (259A 25G)	Completed (203A 13G)	Balance to be completed (56A 12G)
i) Roads	9m	Km	11.75	9.07	2.68
	12m	Km	11.53	9.94	1.60
	15m	Km	2.73	2.57	0.16
	18m	Km	1.18	0.81	0.37
	24m	Km	2.36	1.68	0.68
Sub - Total =		Km	29.55	24.06	5.49
ii) Drains	9m	Km	23.50	18.14	5.36
	12m	Km	23.06	19.87	3.19
	15m	Km	5.45	5.14	0.31
	18m	Km	2.36	1.61	0.75
	24m	Km	4.71	3.36	1.36
Sub - Total =		Km	59.09	48.12	10.97
iii) Culverts		No.	112	92	20
iv) Box Culverts		No.	5	1	4
v) Storm Water Drain		Km	2.182	1.750	0.432
vi) GSB & WMM	18M	Km	1.181	0.000	1.181
	24M	Km	2.357	0.000	2.357
vii) WMM	18M	Km	1.181	0.000	1.181
	24M	Km	2.357	0.000	2.357
viii) Asphalt	18M	Km	1.181	0.000	1.181
	24M	Km	2.357	0.000	2.357
ix) Plots	6 x 9	No.	423	384	39
	9 x 12	No.	774	738	36
	9 x 15	No.	23	13	10
	12 x 18	No.	730	682	48
	15 x 24	No.	360	322	38
Sub - Total =		No.	2310	2139	171

BDA Nadaprabhu kempegowda layout

Block-9 progress report

Activity of work		Unit	Handed over Extent (292A 19G)		
			Total target (292A 19G)	Completed (236A 36G)	Balance to be completed (55A 23G)
i) Roads	9m	Km	7.91	6.69	1.22
	12m	Km	9.08	6.99	2.10
	15m	Km	3.68	2.15	1.53
	18m	Km	1.93	1.10	0.83
	24m	Km	1.48	1.18	0.30
Sub - Total =		Km	24.08	18.11	5.97
ii) Drains	9m	Km	15.82	13.38	2.44
	12m	Km	18.16	13.97	4.19
	15m	Km	7.36	4.30	3.06
	18m	Km	3.86	2.20	1.66
	24m	Km	2.96	2.36	0.60
Sub - Total =		Km	48.16	36.21	11.95
iii) Culverts		No.	102	76	26
iv) Box Culverts		No.	5	1	4
v) Storm Water Drain		Km	1.534	1.064	0.470
vi) GSB	18M	Km	1.930	0.000	1.930
	24M	Km	1.480	0.000	1.480
vii) WMM	18M	Km	1.930	0.000	1.930
	24M	Km	1.480	0.000	1.480
viii) Asphalt	18M	Km	1.930	0.000	1.930
	24M	Km	1.480	0.000	1.480
ix) Plots	6 x 9	No.	753	753	0
	9 x 12	No.	794	790	4
	9 x 15	No.	27	27	0
	12 x 18	No.	603	578	25
	15 x 24	No.	281	278	3
Sub - Total =		No.	2458	2426	32