

ಡಿರುವ ಕಾಮಗಾರಿಗಳ ಪ್ರಗತಿ ವಿವರಗಳು(ದಿನಾಂಕ : 18.07.2009 ರಂತೆ)

ವಿಧಾನ ಸಭಾ ಕ್ಷೇತ್ರದ ಹೆಸರು : ಕೆ.ಆರ್.ಪುರಂ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಹೆಸರು : ಶ್ರೀ ವೇಣುಗೋಪಾಲ್

ಕ್ರಮ ಸಂಖ್ಯೆ	ಪ್ಯಾಕೇಜ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿಯ ಸಂಕ್ಷಿಪ್ತ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ (ಲಕ್ಷ ರೂಗಳಲ್ಲಿ)	ಕಾರ್ಯಾದೇಶದ ಮೊತ್ತ (ಲಕ್ಷ ರೂಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಳ್ಳಬೇಕಾಗಿರುವ ದಿನಾಂಕ
1	T-16, P-4	1) Improvements to roads from HAL Kalyana Mantapa Road to Islampur Circle via Kairali School in HAL. 2) Formation of roads and drains from LB Shastri Nagar Main Road to Shivananda Nagara in HAL. 3) Improvements to roads and drains at Islampura 4) Improvements to roads and drain at LB Shashringar & Jyothinagara Cross roads.	ಶ್ರೀ ಬಿ. ಮಹದೇವ್	178	180.03	01.09.09
		ಪ್ಯಾಕೇಜ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				
2	T-16, P-2	1) Improvements to road and drains in Abbaiah reddy Layout. 2) Improvements road and drains in Nagappa Reddy Layout and Kushal Layout and Main Road 3) Improvements to roads and drains Brundavan Layout and Vishwajith Layout In HAL 4)Improvements to roads and drains in at Basavanagara Main to Kallappa Layout via TATA share wood road.	ಶ್ರೀ ಬಿ. ಮಹದೇವ್	175	181.51	01.09.09
		ಪ್ಯಾಕೇಜ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				
3	T-9 P-2	1) Providing drains, metalling and asphaltting to roads in B Narayanapura area of Mahadevapura Sub Division 2) Improvements to B, Narayanapura main road and cros roads 3) Improvements to road in Mahadevapura area 4)Improvements to roads in Ramakrishna Reddy Layout. 5)Improvements to roads in Saraswathi Nagar and Shivaganga Layout, Main Roads and Cross roads. 6) Improvements to roads in Motappa Layout and Puttappa Layout.	ಶ್ರೀ ಎಂ. ವೆಂಕಟರಾಮ ರೆಡ್ಡಿ	325	325.94	01.09.2009
		ಪ್ಯಾಕೇಜ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				
4	T-8 P-1	Providing Drains, Metalling, Asphaltting to the roads of A.Narayanapura area, madevapura sub division, K.R. Puram Assembly constituency.	ಶ್ರೀ ಎಂ. ವೆಂಕಟರಾಮ ರೆಡ್ಡಿ	310	311	01.09.2009
5	T-16 P-1	1) Improvements to road and drains at LN Reddy colony Main Road and Vignana Nagara Cross roads	ಶ್ರೀ ಎಂ. ವೆಂಕಟರಾಮ ರೆಡ್ಡಿ	175	175	01.09.2009

ಕ್ರಮ ಸಂಖ್ಯೆ	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿಯ ಸಂಕ್ಷಿಪ್ತ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ (ಲಕ್ಷ ರೂಗಳಲ್ಲಿ)	ಕಾರ್ಯದೇಶದ ಮೊತ್ತ (ಲಕ್ಷ ರೂಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಳ್ಳಬೇಕಾಗಿರುವ ದಿನಾಂಕ
		2) Improvements to road and Darin at Kuvempu Main road at Vignana nagara HAL 3) Improvements to road drain at LN Reddy Colony cross roads and Ginnagnagar cross roads. 4) Improvements roads and drains at Ankappa Reddy Layout in HAL.				
6	T-16 P-3	1) Improvements and Asphaltting Rameshnagar 1st Main and Join 14th Cross. 2) Improvements to Vinayakanagara Cross Roads 3) Improvements to Annasandra Palya Cross Roads 4)Improvements to ITTina Apartments road in LB Shastry Nagar 5) Improvements to cross roads at Jagadish Nagar at Marathahalli.	ಶ್ರೀ ವೆಂಕಟರಾಮ ರೆಡ್ಡಿ	195	201.41	01.09.09
7	T-17 P-1	Improvements to roads and drains in kaggadasapura slum, Reddypalya, vibuthypura SC/ST colony, Nellurpuram main road to reddypalya in marathahalli sub division, K.R.puram assembly constituency.	ಶ್ರೀ ಪಿ.ಎಸ್. ರಾಜಣ್ಣ	94	82	01.09.2009
8	T-14 P-6	1) Providing side drains and construction of RCC culverts and Improvements to road at Kalkere PunyaBhoomi Layout, Majunatha Nagar Main Road, 2) Providing side drains and construction of RCC culverts and Improvements and Asphaltting C.C. Road at Horamavu Village area, Cross roads and Chikkapillappa garden and Brundavana Layout cross roads. 3) Improvements and Asphaltting CC Road at Jayanthi Grama, Horamavu Village, SC/ST colony main and cross road balance portion.	ಶ್ರೀ ಬಿ. ಮಹದೇವ್	190	196.89	01.09.2009
		ಪ್ರಾಜೆಕ್ಟ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				
9	T-14 P-7	1) Providing side drains and T-nstruction of RCC culverts and Improvements to Hosyala Nagara, Hanuma reddy Layout, R.K. apartment Area, 4th, 5th, 6th & 7th Main and cross road. 2) Providing side drains and construction of RCC culverts and Improvements to Hosyala Nagara, Ankanna Reddy Layout, Ramaiah Layout, Vinayaka Layout, Main and cross road.	ಶ್ರೀ ಬಿ. ಮಹದೇವ್	168	173.54	01.09.2009
		ಪ್ರಾಜೆಕ್ಟ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				
10	T-14 P-3	1)Improvements to Shanthi Layout Cross Roads & Akshyanagar Cross Roads. 2) Construction of RCC Culverts & Bridge over SWD at Sri MV Nagar 4th Main , Dasappa Layout 1st Block Roads. Horamavu Village area, Cross roads and Chikkapillappa garden and Brundavana Layout cross roads	ಶ್ರೀ ಬಿ. ಮಹದೇವ್	183	188.8	01.09.2009

ಕ್ರಮ ಸಂಖ್ಯೆ	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿಯ ಸಂಕ್ಷಿಪ್ತ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ (ಲಕ್ಷ ರೂಗಳಲ್ಲಿ)	ಕಾರ್ಯದೇಶದ ಮೊತ್ತ (ಲಕ್ಷ ರೂಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಳ್ಳಬೇಕಾಗಿರುವ ದಿನಾಂಕ
		3) Providing Laying, Metling & Asphaltting to roads & Drain fro Old Kothnur road, Brundavan Layout.				
		ಪ್ರಾಜೆಕ್ಟ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				
11	T-14 P-12	1) Comprehensive Development and Improvements to drain, roads in Vaddarapalya Village. 2)Comprehensive Development and Improvements to drain, roads in Babusabpalya Village. 3) Improvements to darins and approach roads from Ring Road to Challakere Main Road. 4) Improvements to drains and approach roads in Rajanna Layout near Horamavu Aqara Village.	ಶ್ರೀ ಡಿ.ವಿ. ಶ್ರೀಧರ್	150	154	01.09.2009
		ಪ್ರಾಜೆಕ್ಟ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				
12	T-7, P-1	1) Improvements and asphalint to Kalere NRI Layout Main Road 2) Improvements and asphaltting to road Horamavu main road to Kalkere(via Banjara Layout).	ಶ್ರೀ ಹೆಚ್.ಕೆ. ಸುರೇಶ್	200	184.7	01.09.2009
		ಪ್ರಾಜೆಕ್ಟ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				
13	T-45, P-2	1) Improvements and asphaltting to Kamadenu Layout, Main Road at B. Narayanapura 2) Improvements to K.R. Puram, Santhe Maidana including Electrification	ಶ್ರೀ ಆರ್. ಶಿವಶಂಕರ ಬಾಬು	160	169.15	01.09.2009
		ಪ್ರಾಜೆಕ್ಟ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				
14	T-14, P-8	1)Providing side drains, construction RCC Culverts and Improvements and Asphaltting Kalkere Village area, Poonyabhumi Layout Cross Roads. 2) Providing PVC water supply lines at Horamavu/ Kalkere/ Waranasi area and other area. 3) Providing cement concrete roads and drains at Muneshwara Nagar, Kodenahalli cross road in Ramamurthy Nagar 18%	ಶ್ರೀ ವಿ.ಕೆ. ಗೋಪಾಲ್	140	145.84	01.09.2009
		ಪ್ರಾಜೆಕ್ಟ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				
15	T-14, P-9	1)Providing side drains, construction RCC Culverts and Improvements to road at Channasandra Kanaka Nagar Main Road and Pooja Garden Main Road 2) Providing Side drains, construction of RCC Culverts and Improvements to road at Munireddy Layout cross road and Adjacent to Service Road of 6th Cross.	ಶ್ರೀ ಜಿ.ಎನ್. ಕೃಷ್ಣ	190	197.65	01.09.2009
		ಪ್ರಾಜೆಕ್ಟ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				
16	T-52, P-2	1) Construction SSM Drains Medahalli 2) RMC Colony & Gayatri Sawmill	ಶ್ರೀ ಹೆಚ್.ಪಿ. ಚಾಮರಾಜು	210	216.98	25.10.09

ಕ್ರಮ ಸಂಖ್ಯೆ	ಪ್ರಾಂತ್ಯ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿಯ ಸಂಕ್ಷಿಪ್ತ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ (ಲಕ್ಷ ರೂಗಳಲ್ಲಿ)	ಕಾರ್ಯದೇಶದ ಮೊತ್ತ (ಲಕ್ಷ ರೂಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಳ್ಳಬೇಕಾಗಿರುವ ದಿನಾಂಕ
		3) SWDC Vinayaka Layout				
		4) Jyothi Nagar & Harihajana Colony				
		ಪ್ರಾಂತ್ಯದ ಒಟ್ಟು ಪ್ರಗತಿ				
17	T-50, P-2	1) New Bazar Street	ಶ್ರೀ ಎಂ. ರವಿ ಶಂಕರ್	200	202.34	25.10.09
		2) Gangothi Tank Road				
		3) Kaveri Gas Road				
		4) Murthy House Road				
		ಪ್ರಾಂತ್ಯದ ಒಟ್ಟು ಪ್ರಗತಿ				
18	T-3, P-3	1) SWD Medahalli	ಶ್ರೀ ಎ. ಶಿವಾರಡ್ಡಿ	210	213.7	25.10.09
		2) SWDC @ T.C. Palya				
		3) Parvathy Nagar				
		4) Seegahalli				
		5) Jagannatha Layout				
		6) Priyanka Nagar				
		ಪ್ರಾಂತ್ಯದ ಒಟ್ಟು ಪ್ರಗತಿ				
19	T-3, P-6	1) Kbarabeedi	ಶ್ರೀ ಎ. ಶಿವಾರಡ್ಡಿ	225	224.49	25.10.09
		2) Masjid Cross Road				
		3) Prajavani Layout				
		ಪ್ರಾಂತ್ಯದ ಒಟ್ಟು ಪ್ರಗತಿ				
20	T-52, P-4	1) Improvements and asphaltting to Happy garden road Near Old /New Manjunatha Layout Road	ಶ್ರೀ ಪಿ.ಎಸ್. ರಾಜಣ್ಣ	160	172.80	25.10.09
		2) Improvements to M.V. Nagar 3 rd Main 1t & 2 nd Block Raghavendra Nagar Cross				
		3) Improvements of BSP Reddy layout 1,2,3 & C Road Ramakrishna Layout				
		ಪ್ರಾಂತ್ಯದ ಒಟ್ಟು ಪ್ರಗತಿ				
21	T-52, P-	1) Improvements to Dasappa Layout Muneshwara Nagar. Balajia Street, Nandini Street.	ಶ್ರೀ ಬಿ.ಎನ್. ಮಲ್ಲಿಕಾರ್ಜುನ	175	189	25.10.09
		2) Improvements to Rajarajeshwari Layout. And Cross Road.				
		3) Improvements to Sheshappa & Ramaswamy Layout				
		ಪ್ರಾಂತ್ಯದ ಒಟ್ಟು ಪ್ರಗತಿ				
22	T-52, P-1	1) Improvements of Matadahalli Ashrama Road, and Vinayaka Nagar Roads	ಶ್ರೀ ಮಹದೇವ್	210	226.8	25.10.09
		2) Improvements to Ajit Layout and Vinayaka Layout Bidarahalli Roads				

ಕ್ರಮ ಸಂಖ್ಯೆ	ಪ್ರಾ.ಕೇ.ಜಿ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿಯ ಸಂಕ್ಷಿಪ್ತ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ (ಲಕ್ಷ ರೂಗಳಲ್ಲಿ)	ಕಾರ್ಯದೇಶದ ಮೊತ್ತ (ಲಕ್ಷ ರೂಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಳ್ಳಬೇಕಾಗಿರುವ ದಿನಾಂಕ
		3) P & T and Ganesha Temple Road & Anandapura Cross Roads				
		4) Improvemtns to Manjunatha Layout & Sccred Heart Road in TC Palya				
		ಪ್ರಾ.ಕೇ.ಜಿ.ನ ಒಟ್ಟು ಪ್ರಗತಿ				
23	T-50, P-1	1) Improvements to 8 th & 12 th Cross of Bandappa Layout Manjunatha Layout	ವೆಂಕಟಾ ಲಚಪತಿ	240	259.2	25.10.09
		2) Improvments to SWD Bdharappa Layout Manjunatha Layout,				
		3) Rajeevagandhi Nagar, Harijana Colony.				
		4) Improvements of SWD Sanjayanagar, Triveni Nagar.	- “ -			
		5) Improvements of SWD at KR Puram				
		6) Improvemtns of SWD @ Krishna Theater Road & 10 th Main	- “ -			
		7) Improvements of Achari Bande & Puttur Katte Road				
		8) Improvements Road of Venkateshwara Tent Road				
		9) Improvements roads to Justice Bheemaiah Layout & Venkateshwara Tent Road	- “ -			
		ಪ್ರಾ.ಕೇ.ಜಿ.ನ ಒಟ್ಟು ಪ್ರಗತಿ				
24	T-47, P-4	1)Comprehensive Development & Improvements to drains & roads in Nageshwara Nagenahalli Village	ಶ್ರೀ ಜಿ.ಎನ್. ಕೃಷ್ಣ	170	176.23	01.09.2009
		2)Comprehensive Development & Improvements to drains & roads in Kothnur Village				
		3)Comprehensive Development & Improvements to drains & roads in K. Narayanapura Village				
		4)Comprehensive Development & Improvements to drains & roads in Geddalahalli Village				
		ಪ್ರಾ.ಕೇ.ಜಿ.ನ ಒಟ್ಟು ಪ್ರಗತಿ				
25	T-14, P-11	1)Comprehensive Development and Improvements to drains and roads in Kylasanahalli Village.	ಶ್ರೀ ಟಿ. ಶಿವಶಂಕರ ಬಾಬು	170	176.31	01.09.2009
		2) Comprehensive Development and Improvements to drains and roads in Chalakere Village.				
		3)Comprehensive Development and Improvements to drains and roads in Meghanapalya Village.				
		4)Comprehensive Development and Improvements to drains and roads in Horamavu Aqara Village.				
		ಪ್ರಾ.ಕೇ.ಜಿ.ನ ಒಟ್ಟು ಪ್ರಗತಿ				

ಕ್ರಮ ಸಂಖ್ಯೆ	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿಯ ಸಂಕ್ಷಿಪ್ತ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ (ಲಕ್ಷ ರೂಗಳಲ್ಲಿ)	ಕಾರ್ಯಾದೇಶದ ಮೊತ್ತ (ಲಕ್ಷ ರೂಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಳ್ಳಬೇಕಾಗಿರುವ ದಿನಾಂಕ
26	T-47, P-3	1) Improvements and Asphaltting to Horamavau Sandy Main Road 2) Chandrashekar Layout, 3) Gayatri School 4) CC Road in Ambedkar Colony 5) CC Road Yarapanapalya	ಶ್ರೀ ಹೆಚ್.ಪಿ. ಚಾಮರಾಜ್	185	188.95	25.10.2009
		ಪ್ಯಾಕೇಜ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				
27	T-3, P-8	1) Improvements to road in Priyadarshini Layout 2) Old Devasandra 3) Vinayaka Layout, Vinayaka Temple, 4) Annayappa Layout	ಶ್ರೀ ಹೆಚ್.ಪಿ. ಚಾಮರಾಜ್	165	168.26	25.10.09
		ಪ್ಯಾಕೇಜ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				
28	T-3, P-7	1) Improvements to road in V.D. Chadra Layout 2) Gayatri Layout 2 nd Stage, 3) R.R. Layout Ayyappa Nagar	ಶ್ರೀ ಜಿ.ಎನ್. ಕೃಷ್ಣ	185	185.79	25.10.2009
		ಪ್ಯಾಕೇಜ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				
29	T-14, P-14	1) Providing and Laying S.P. Naidu Kodanda Reddy 2) Providing metalling FCI Chinnapa, N.R.Layout, 3) Providing and Metalling Motamma,	ಶ್ರೀ ಪಿ.ಎಸ್. ಕೃಷ್ಣ	196	190.42	01.09.2009
		ಪ್ಯಾಕೇಜ್‌ನ ಒಟ್ಟು ಪ್ರಗತಿ				