

Date	CT – 2 (Harvestor)	CT – 3 (Harvestor)	CT – 10 (Harvestor)	MGM-1 (Harvestor)	210 (Hitachi)
12.06.2017	50-Load	45-Load	42-Load	55-Load	-----
13.06.2017	82-Load	84-Load	68-Load	57-Load	-----
14.06.2017	67-Load	66-Load	62-Load	55-Load	54-Load
15.06.2017	69-Load	59-Load	54-Load	55-Load	384-Load
16.06.2017	73-Load	56-Load	51-Load	33-Load	396-Load
17.06.2017	50-Load	61-Load	54-Load	43-Load	154-Load
	391-Load	371-Load	331-Load	298-Load	988-Load

Deeweeder : $391+371+331+298 = 1391 \times 1.5 = 2086.50$ Ton

Removal of Bucket : 988-Buckets Considering 50% = $494 \times 1.5 = 741.00$ Ton

Total Up to date $2086.50 + 741 = 2827.50 + 7496 = 10323.50$ Tons

**Vehicles : 4-Nos of Harvestors, 1-No Long Boomer, 2-Nos Floating
Upto 17.06.2017 at 5.30 P.M.**

Date	C T - 2	C T - 3	C T - 10	210	MGM 1
05.06.2017	54-Load	56-Load	-----	300-Load	80-Load
06.06.2017	57-Load	61-Load	14-Load	998-Load	95-Load
07.06.2017	80-Load	102-Load	85-Load	-----	99-Load
08.06.2017	96-Load	85-Load	42-Load	65-Load	90-Load
09.06.2017	56-Load	70-Load	65-Load	56-Load	67-Load
10.06.2017	70-Load	61-Load	-----	376-Load	69-Load
	413-Load	435-Load	206-Load	1795-Load	500-Load

Total (413+435+206+1795+500 = 3349-Trip) Say 3789 Ton

Total Up to date 3707 + 3789 = 7496 Ton

Vehicles : 3-Nos of Harvestors, 1-No Long Boomer, 2-Nos Floating
Upto 10.06.2017.

Date	C T - 2	C T - 3
29.05.2017	25-Load	40-Load
30.05.2017	80-Load	90-Load
31.05.2017	16-Load	80-Load
01.06.2017	83-Load	69-Load
02.06.2017	66-Load	66-Load
03.06.2017	70-Load	72-Load
	340-Load	417-Load

Total (340+417 = 757-Trip) Say 737 Ton

Total Up to date 2970 + 737 = 3707 Ton

**Vehicles : 3-Nos of Harvestors, 1-No Long Boomer, 2-Nos Floating
Excavator Started on 02.06.2017 at 3.00 P.M.**

Bellandur Lake :

- Removal of weeds from Bellandur Lake is under progress.
- Till now 2970 Ton weeds are removed.
- 2.00 K.M Survey work is completed.
- Chain link work is completed.
- 2-Harvestor, 1-Hitachi are working.

Varthur Lake :

- Survey work is under progress, out of 8.00 K.M., 7.00 K.M., Survey work is completed.
- Balance 1.00 K.M. under progress.
- Chain link work is under progress.