

Status Report of Work (CMC Area) - Constituency Wise pertaining to Deputy Conservator of Forests, BDA

SI No	Name of the Constituency	Name of the Works	Estimate Cost Rs. in Lakhs	Tendered Amount Rs. in Lakhs	Name of the Agency	Remarks
1	Rajarajeshwari Nagar	Providing Pathway & repairs to Chain Link Fencing to Park at Ganesh Temple Road, NGEF Layout, in Nagarabhavi, Bangalore.	7.66	5.28	H S Nithyananda Murthy	Work is completed
2		Providing Chain Link Fencing and Pathway in 14th Block Park in Nagarabhavi, Bangalore.	26.71	22.00	N C Nagaraj	Work is completed
3		Providing Chain Link Fencing & Pathway to the Park in I T I Layout at Nagarabhavi, Bangalore.	19.65	15.99	Puttaswamy	Work Under Progress
4		Construction of Watchmen shed & Toilet at a) Ganesh Temple Road Park, NGEF Layout, Nrupathunganagar in Nagarabhavi Bangalore.	4.29	15.76	Narasegowda	Work is completed
		b) 14th Block in Nagarabhavi	9.62			
		c) ITI Layout near Mallathahalli, Bangalore	4.82			
5		Providing Children's Playing Equipments to the Park at a) 14th Block Nagarabhavi, Bangalore	7.00	13.31	Vinyas Playing Equipments	Work Under Progress
		b) ITI Layout of near Mallathahalli, Bangalore	6.31			
6	Mahadevapura Zone	Providing Land scaping development of Park and Maintenance in Kundalahally AECS Layout 'B' Block Park	8.87	8.87	M/s Kiran Nursery	Work is completed
7		Providing and fixing Children's Play equipments at Park in Kundalahally AECS Layout 'B' Block Park	1.95	1.95	Vinyas Playing Equipments	Work is in Progress
8		Development of Park and Pathway works in Mahadevapura Assembly Constituency	15.00	11.96	V Venkatesh	Work is completed
9	Dasarahalli Zone	Development of Park and Pathway works in Dasarahalli Assembly Constituency	386.00	389.42	K C Shivaram	Work is in Progress
10	Byatarayanapura	Providing Pathway & Benches to park at 6 th Block between 4 th & 6 th Cross in BEL Layout, Bangalore	6.93	5.52	C.T Raju	Work is completed
11		Providing Pathway & Benches to park at TATA Nagar – Park –1, Bangalore	8.66	5.92	V.Venkatesh	Work is completed
12		Providing Chain Link Fencing and Pathway in Park – 2 at TATA Nagar, Bangalore	16.38	11.57	H.KRajanna	Work is completed
13	Byatarayanapura	Providing Pathway, Improvements works to Park in Canara Bank Layout, Kodigehally, Bangalore	20.53	20.52	Nishal Constructions pvt Ltd	Work is completed

SI No	Name of the Constituency	Name of the Works	Estimate Cost Rs. in Lakhs	Tendered Amount Rs. in Lakhs	Name of the Agency	Remarks
14		Providing Chain Link Fencing and Pathway in park-1 & 2 at Kempapura Coffee Board Layout, Bangalore	28.00	21.85	P.K Umesh	Work is completed
15		Providing Chain Link fencing and pathway in park at Bhuvaneshwari Nagar, Bangalore	29.64	21.48	B.Mahadeva	Work is in Progress
16		Providing Chain Link Fencing and pathway to Park at CQA Layout, Bangalore	30.10	----	B.Mahadeva	Land dispute in Court case is pending
17		Providing Benches to park in defense layout and HMT layout, Bangalore	2.50	2.47	Mahesh	Work is completed
18		Providing and fixing of Children's play equipments to parks at BEL layout 6 th block 1 st Main Road, Bangalore.	2.12	2.12	R. Narayana swamy	Work is completed
19		Providing and fixing of Children play item at Coffee Board layout	1.982	1.982	Mahesh	Work is in Progress
20		Providing Fixing of Children's Play equipments to Park Defense layout & HMT layout Bangalore	3.47	3.88	C Venkatesh	Work is in Progress
21		Providing Fixing of Children's Play equipments to park at TATA Nagar -1&2, Bangalore t	3.58	4.00	Somashekar	Work is in Progress